

Ringwood Water Department Phone: 973-962-7037

APPLICATION FOR NEW CUSTOMER WATER HOOK-UP

Applicant's l	Name:						
Property Add	dress:						
Block/Lot							
Applicant's l	Phone:						
Applicant's l	E-Mail:						
		ted:					
		DO NOT W	RITE BE	ELOW THIS	LINE		
Water Availa	ability Must Be	Verified By Two I	People Be	efore Applica	tion Can P	roceed:	
Date of Verification of Availability:							
		y:					
		Required for New			-Ups.		
Street Excav	ation Permit N	umber:					
Fee:		Water Hookup (u Meter Setting Fe		neter included	d)		
Fee Paid:							
Date Meter Installed:				Date Meter	Read:		
Water Accou	ınt Activated:_						

CHECKLIST FOR NEW CUSTOMER WATER HOOK-UP

Submissions

1. Building Department Plumbing Permit					
Health Department - Well Driller Contract Including Sealing of Existing Private Well					
Ringwood Street Excavation Permit (If on Municipal Road)					
4. Passaic County Permit (If on County Road)					
Water Size Tap Requested					
2. Water Department Availability					
Water Department Material Availability					
4. Water Department Sign off for Roadway Trench Completion					
5. Health Department Sign Off for Sealing of Well					
Scheduled Date of Installation:					

THE APPLICANT IS RESPONSIBLE TO PERFORM THE FOLLOWNG:

- 1. COORDINATE ALL WORK WITH THE WATER DEPARTMENT.
- 2. COORDINATE TRAFFIC CONTROL WITH THE RINGWOOD POLICE DEPARTMENT.
- 3. NEATLY SAWCUT PAVEMENT.
- 4. EXCAVATE THE TRENCH AND EXPOSE THE WATER MAIN.
- 5. THE RINGWOOD WATER DEPARTMENT WILL TAP THE WATERMAIN, INSTALL COPPER PIPING FROM THE WATER MAIN TO THE CURB BOX, AND INSTALL THE CURB BOX.
- 6. THE APPLICANT WILL BACKFILL THE TRENCH AND COMPACT EVERY SIX INCHES USING AN APPROPRIATE TRENCH COMPACTER. THE EXISTING EXCAVATED MATERIAL CAN ONLY BE USED IF APPROVED BY THE WATER DEPARTMENT. OTHERWISE THE APPPLICANT MUST SUPPLY AND INSTALL DGA THE ENTIRE DEPTH OF THE TRENCH.
- 7. THE APPLICANT SHALL CONSTRUCT THE ROADWAY CROSS SECTION USING 6" COMPACTED DGA, 4" ASPHALT BASE MATERIAL, AND 2" ASPHALT SURFACE COARSE MATERIAL.
- 8. THE RINGWOOD WATER DEPARTMENT WILL PROVIDE FULL TIME INSPECTION OF THE COMPACTION OF THE TRENCH MATERIAL AND THE CONSTRUCTION OF THE ROADWAY CROSS SECTION.